

Ellsworth Junior High School - Demolition Project
 Preliminary Project Schedule
 Pierce County - Ellsworth, WI
 CBS2 Project No. ELLSW 23001
 MRD Project No. 23513



ID	Task Name	Duration	Start	Finish	4th Quarter			1st Quarter			
					Oct	Nov	Dec	Jan	Feb	Mar	
1	Contract Award	1 day	Fri 11/3/23	Fri 11/3/23							
2	Temporary Fencing	1 day	Thu 11/9/23	Thu 11/9/23							
3	Asbestos Abatement	35 days	Mon 11/13/23	Fri 12/29/23							
4	Water / Sewer Disconnects	5 days	Mon 12/4/23	Fri 12/8/23							
5	Building Demolition	60 days	Mon 1/1/24	Fri 3/22/24							
6	Concrete Crushing	5 days	Mon 3/18/24	Fri 3/22/24							
7	Punchlist / Completion	5 days	Mon 3/25/24	Fri 3/29/24							
8	Demobilization	5 days	Mon 3/25/24	Fri 3/29/24							

Project: Ellsworth Jr High School Date: Fri 11/3/23	Task		Inactive Summary		External Tasks	
	Split		Manual Task		External Milestone	
	Milestone		Duration-only		Deadline	
	Summary		Manual Summary Rollup		Progress	
	Project Summary		Manual Summary		Manual Progress	
	Inactive Task		Start-only			
	Inactive Milestone		Finish-only			